Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
163	Supplying and fixing angle iron frame work iabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc.,and painted with 2 coats of red oxide and then two coats of approved paint (49/6.39) 75x150x50x6mm C channel complete as per specifications and directions of Engineer in charge.	Mtr							
A	**DASARAHALLI**								
	Dasrahalli								
		1	4		--		4.00		
B	**R.K.Hegdenagar**								
	Hegade Nagar	Mtr							
	Ground Floor								
	For Hall	1	4		--		4.00		
	Total Qty executed						8.00		
	BOQ Qty						4.00		
	Qty to be paid now Upto 100%						**4.00**	654.48	**2617.92**
	Qty to be paid now Upto 125%						**1.00**	654.48	**654.48**
	Qty to be paid now Above 125%						**3.00**	654.48	**1963.44**
164	Supplying and Fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete, protection of Overload and Short circuit with thermal Magnetic/Microprocessed release and Earth Fault as per IS-13947. (icu =Ics) (53/4.12) 63/100Amps 25kA complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
	Dasrahalli								
		1	4		--		4.00		
B	**R.K.Hegdenagar**								
	Hegade Nagar	Each							
	Ground Floor								
	For Hall	1	4		--		4.00		
	Total Qty executed						8.00		
	BOQ Qty						2.00		
	Qty to be paid now Upto 100%						**2.00**	5867.09	**11734.18**
	Qty to be paid now Upto 125%						**0.50**	5867.09	**2933.55**
	Qty to be paid now Above 125%						**5.50**	5867.09	**32269.00**
165	Supplying and fixing Trivector meter suitable for operation LT operation and CT operated meter in polycarbonate body in class 0.5accuracy as per IS 14697 and completely wired complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
	Dasrahalli								
		1	1		–		1.00		
B	**R.K.Hegdenagar**								

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Hegade Nagar								
	For Hall	Each							
		1			--		1.00		
	Total Qty executed						2.00		
	BOQ Qty						4.00		
	Qty to be paid now						**2.00**	3815.78	**7631.56**
166	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C (48/6.36) complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
	Dasrahalli								
B	**R.K.Hegdenagar**	1	1		--		1.00		
	Hegade Nagar								
	For Hall	Each							
		1	1		--		1.00		
	Total Qty executed						2.00		
	BOQ Qty						2.00		
	Qty to be paid now						**2.00**	446.42	**892.84**
167	Supplying, fixing and wiring 50/5 to 1000/5Amps 5VA burden Current Transformer. Class 0.5 accuracy with Tape Wound (48/6.32) complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Hegade Nagar	Each							
	For Hall	1	1		--		1.00		
	Total Qty executed						1.00		
	BOQ Qty						2.00		
	Qty to be paid now						**1.00**	727.20	**727.20**
168	Supplying of 1.1 KV LT UG cable having aluminium conductor PVC insulated, extruded inner sheathed, galvanised, steel strip (except 2Cx 10Sq.mm wire armoured) Confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheated armoured cable with specified IS-1554 Part-1:1998 & confirming to the attached GTP of GROUP-A. (62/7.4) 4 core 16 sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Hegade Nagar	Mtr							
		1	1	30.00	--		30.00		
	Total Qty executed						30.00		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	BOQ Qty						30.00		
	Qty to be paid now						**30.00**	151.50	**4545.00**
169	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required In existing trench/duct (68/7.8) 25 sqmm to 75 sqmm complete as per specifications and directions of Engineer in charge	Mtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Hegade Nagar	Mtr							
		1	1	30.00	--		30.00		
	Total Qty executed						30.00		
	BOQ Qty						30.00		
	Qty to be paid now						**30.00**	15.66	**469.65**
170	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required In existing trench/duct (68/7.8) 300 sqmm 400 sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Hegade Nagar	Mtr							
			0		--		0.00		
	Total Qty executed						0.00		
	BOQ Qty						30.00		
	Qty to be paid now						**0.00**	32.32	**0.00**
171	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.(64/7.21) 25 sqmm Long Barrel complete as per specifications and directions of Engineer in charge.	Each							
A	DASARAHALLI								
	Dasrahalli								
		1	2		--		2.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Each							
		1	8		--		8.00		
	Total Qty executed						10.00		
	BOQ Qty						8.00		
	Qty to be paid now Upto 100%						**8.00**	20.80	**166.37**
	Qty to be paid now Upto 125%						**2.00**	20.80	**41.59**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
172	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes (64/7.21) 300 sqmm Long Barrel complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
	Dasrahalli								
		1	2		--		2.00		
B	**R.K.Hegdenagar**								
	Hegade Nagar	Each							
		1	8		--		8.00		
	Total Qty executed						10.00		
	BOQ Qty						8.00		
	Qty to be paid now Upto 100%						**8.00**	341.38	**2731.04**
	Qty to be paid now Upto 125%						**2.00**	341.38	**682.76**
173	Supplying and fiixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) (69/7.14) 50mm dia complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Hegade Nagar	Each							
		1	8		--		8.00		
	Total Qty executed						8.00		
	BOQ Qty						8.00		
	Qty to be paid now						**8.00**	257.55	**2060.40**
174	Supplying and fiixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) (69/7.14) 75mm dia complete as per specifications and directions of Engineer in charge.	Each							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Hegade Nagar	Each							
		1	8		--		8.00		
	Total Qty executed						8.00		
	BOQ Qty						4.00		
	Qty to be paid now Upto 100%						**4.00**	500.96	**2003.84**
	Qty to be paid now Upto 125%						**1.00**	500.96	**500.96**
	Qty to be paid now Above 125%						**3.00**	500.96	**1502.88**
175	Digging of trench of 0.6m deep x 0.50 mtr wide refiling the trench to the required ground level and consolidating (68/7.9) In soil (hard) complete as per specifications and directions of Engineer in charge.	Mtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Hegade Nagar	Mtr							
		1	20		--		20.00		
	Total Qty executed						20.00		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	BOQ Qty						20.00		
	Qty to be paid now						**20.00**	107.06	**2141.20**
176	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. (68/7.12) 40mm complete as per specifications and directions of Engineer in charge.	Mtr							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Hegade Nagar	Mtr							
			1	1.00	--		1.00		
	Total Qty executed						1.00		
	BOQ Qty						2.00		
	Qty to be paid now						**1.00**	348.45	**348.45**
177	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and site engineer in incharge	Cum							
A	**DASARAHALLI**								
	Second Floor								
	Columns								
	C1(0.20x0.450)	1	9	0.20	0.45	2.70	2.19		
	Lintels beam								
	Short beam(0.200x0.200)	2	1	5.50	0.20	0.20	0.22		
		2	1	1.95	0.20	0.20	0.08		
	Long beam(0.200x0.200)	2	1	10.10	0.20	0.20	0.40		
		1	1	5.50	0.20	0.20	0.22		
B	**R.K.Hegdenagar**								
	Total Qty executed						3.11		
	BOQ Qty						0.97		
	Qty to be paid now						**0.97**	6790.23	**6559.36**
	Qty to be paid now Upto 125%						**0.24**	6790.23	**1639.84**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	Qty to be paid now Above 125%						**1.90**	6790.23	**12911.62**
178	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and site engineer in incharge	Sqm							
A	**DASARAHALLI**								
	Ground Floor								
	W(1.20x1.20)		6	1.50	0.50		4.50		
	V(0.60x0.45)		1	0.90	0.50		0.45		
B	**R.K.Hegdenagar**								
	Total Qty executed						4.95		
	BOQ Qty						5.04		
	Qty to be paid now Upto 100%						**4.95**	551.94	**2732.13**
179	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and site engineer in incharge	MT							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						1.75		
	Qty to be paid now						**0.00**	79041.55	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
180	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per per specifications and site engineer in incharge(Head Room)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Second Floor								
	Main Wall								
	Short Wall	2	1	5.50		2.70	29.70		
		1	1	3.45		3.00	10.35		
	Long Wall	2	1	10.85		2.70	58.59		
	Staircase Long Wall	1	1	5.50		3.00	16.50		
	Deductions								
	D(1.50x2.10)	-1	1	1.50		2.10	-3.15		
	W(1.20x1.20)	-1	6	1.20		1.20	-8.64		
	V(0.60x0.45)	-1	1	0.60		0.45	-0.27		
	Aluminum Partition	-1	1	6.80		1.96	-13.33		
	Head Room								
	Main Wall								
	Short Wall	2	1	2.10		2.60	10.92		
	Long Wall	2	1	4.15		2.60	21.58		
	Deductions								
	D2(0.80x2.40)	-1	1	0.80		2.40	-1.92		
	Deductions								
	Lintel	-1	1	23.05		0.20	-4.61		
	Total Qty executed						115.72		
	BOQ Qty						30.24		
	Qty to be paid now Upto 100%						**30.24**	1109.34	**33546.55**
	Qty to be paid now Upto 125%						**7.56**	1109.34	**8386.64**
	Qty to be paid now Above 125%						**77.92**	1109.34	**86441.99**
181	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and engineer in incharge	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Second Floor								

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	Partition Wall								
	Short Wall	2	1	1.95		3.00	11.70		
	Deductions								
	D1(0.75x2.10)	-1	1	0.75		2.10	-1.58		
	Head Room								
	Parapet Wall	1	1	5.20		0.80	4.16		
		1	1	10.15		0.80	8.12		
		1	1	6.00		0.80	4.80		
	Water Tank Platform	1	2	1.50		0.80	2.40		
	Deductions								
	Lintel	-1	1	12.50		0.20	-2.50		
	Total Qty executed						27.11		
	BOQ Qty						7.69		
	Qty to be paid now Upto 100%						**7.69**	960.99	**7387.65**
	Qty to be paid now Upto 125%						**1.92**	960.99	**1846.91**
	Qty to be paid now Above 125%						**17.50**	960.99	**16813.12**
182	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and engineer in incharge(Terrace Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						24.63		
	Qty to be paid now						**0.00**	999.17	**0.00**
183	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in incharge(Terrace Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Second Floor								
	Main Wall								
	Short Wall	2	1	5.50		3.15	34.65		
	Long Wall	2	1	10.85		3.15	68.36		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		2.10	-1.58		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1.0	1	6.80		1.96	-13.33		
	Head Room								

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Main Wall								
	Short Wall	2	1	2.10		3.15	13.23		
	Long Wall	2	1	4.15		3.15	26.15		
	Head Room								
	4" Wall								
	Parapet Wall	1	2	5.20		0.80	8.32		
		1	2	10.15		0.80	16.24		
		1	2	6.00		0.80	9.60		
	Water Tank Platform	1	2	1.50		0.80	2.40		
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40	-0.96		
	Total Qty executed						158.62		
	BOQ Qty						79.51		
	Qty to be paid now Upto 100%						**79.51**	323.97	**25757.37**
	Qty to be paid now Upto 125%						**19.88**	323.97	**6439.34**
	Qty to be paid now Above 125%						**59.24**	323.97	**19191.82**
184	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off comers wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in incharge(Head Room)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Internal Wall								
	Second Floor								
	Main Wall								
	Short Wall	2	1	5.50		3.00	33.00		
	Long Wall	2	1	10.85		3.00	65.10		
	Partition Wall								
	Short Wall	2	2	1.95		3.00	23.40		
		1	2	3.45		3.00	20.70		
	Staircase Long Wall	1	2	5.50		3.00	33.00		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		2.10	-1.58		
	D1(0.75x2.10)	-0.5	1	0.75		2.10	-0.79		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1.0	1	6.80		1.96	-13.33		
	Head Room								
	Main Wall								
	Short Wall	2	1	2.10		3.00	12.60		
	Long Wall	2	1	4.15		3.00	24.90		
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40	-0.96		
	Total Qty executed						191.59		
	BOQ Qty						27.75		
	Qty to be paid now Upto 100%						**27.75**	242.16	**6719.87**
	Qty to be paid now Upto 125%						**6.94**	242.16	**1679.97**
	Qty to be paid now Above 125%						**156.91**	242.16	**37996.60**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
185	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, incldng cost of materials, labour, curing complete as per specifications .and engineer in incharge	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						11.00		
	Qty to be paid now						**0.00**	236.70	**0.00**
186	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, incldng cost of materials, labour, curing complete as per specifications .and engineer in incharge(Second Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Toilet	1	2	1.20		2.10	5.04		
		1	2	1.75		2.10	7.35		
	Deduction								
	D1(0.75x2.10)	-0.50	1	0.75		2.10	-0.79		
	V(0.60x0.45)	-0.50	1	0.60		0.45	-0.14		
	Hall	2	1	5.18		0.10	1.04		
		2	1	9.65		0.10	1.93		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		0.10	-0.08		
	D1(0.75x2.10)	-0.5	1	0.75		0.10	-0.04		
	Total Qty executed						14.32		
	BOQ Qty						61.60		
	Qty to be paid now						**14.32**	258.52	**3702.26**
187	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, incldng cost of materials, labour, curing complete as per specifications .and engineer in incharge(Head Room)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						7.80		
	Qty to be paid now						**0.00**	265.06	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
188	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and engineer in incharge	Sqm							
A	**DASARAHALLI**								
	Second Floor								
	Main Wall								
	Short Wall	2	1	5.50		3.15	34.65		
	Long Wall	2	1	10.85		3.15	68.36		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		2.10	-1.58		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1	1	6.80		1.96	-13.33		
B	**R.K.Hegdenagar**								
	Total Qty executed						83.65		
	BOQ Qty						97.23		
	Qty to be paid now						**83.65**	388.32	**32482.20**
189	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and direction of site engineer incharge(Terrace Floor)	Sqm							
A	**DASARAHALLI**								
	Head Room								
	Main Wall								
	Short Wall	2	1	2.10		3.15	13.23		
	Long Wall	2	1	4.15		3.15	26.15		
	Head Room								
	4" Wall								
	Parapet Wall	1	1	5.20		0.80	4.16		
		1	1	10.15		0.80	8.12		
		1	1	6.00		0.80	4.80		
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40	-0.96		
B	**R.K.Hegdenagar**								
	Total Qty executed						55.50		
	BOQ Qty						79.51		
	Qty to be paid now						**55.50**	397.05	**22034.36**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
190	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and direction of site engineer incharge	Sqm							
A	**DASARAHALLI**								
	Second Floor								
	forscreed concrete								
	Hall	1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
	Toilet	1	1	1.20	1.75		2.10		
B	**R.K.Hegdenagar**								
	Total Qty executed						42.03		
	BOQ Qty						46.17		
	Qty to be paid now						**42.03**	692.66	**29111.72**
191	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and direction of site engineer incharge(Head Room)	Sqm							
A	**DASARAHALLI**								
	forscreed concrete								
	Measurement Recorded on:								
		1	1	10.35	5.18		53.61		
	deduct Head room	1	-1	2.10	4.15		-8.72		
B	**R.K.Hegdenagar**								
	Total Qty executed						44.90		
	BOQ Qty						8.19		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Qty to be paid now Upto 100%						8.19	694.84	5690.74
	Qty to be paid now Upto 125%						2.05	694.84	1422.68
	Qty to be paid now Above 125%						34.66	694.84	24083.43
192	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm. complete as per specifications and direction of site engineer in incharge	Sqm							
A	**DASARAHALLI**								
	Second Floor								
	Flooring								
	Hall	1	1	3.30	5.35		17.66		
		1	1	5.18	4.30		22.27		
	Hall	2	1	5.18		0.10	1.04		
		2	1	9.65		0.10	1.93		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		0.10	-0.08		
	D1(0.75x2.10)	-0.5	1	0.75		0.10	-0.04		
B	**R.K.Hegdenagar**						42.78		
	Total Qty executed						3.30		
	BOQ Qty						**3.30**	2163.06	**7138.09**
	Qty to be paid now Upto 100%						**0.83**	2163.06	**1784.52**
	Qty to be paid now Upto 125%						**38.66**	2163.06	**83618.49**
	Qty to be paid now Above 125%								
193	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm. complete as per specifications and direction of site engineer in incharge(Head Room)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						8.19		
	Qty to be paid now						**0.00**	2165.24	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
194	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 900x900x 12mm thick fixed on bed of 12mm thick cement mortar for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc including Cost of all materials mortar labour etc complete as per specification and direction of site engineer in incharge	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						2.59		
	Qty to be paid now						**0.00**	1244.60	**0.00**
195	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.and direction of site engineer in incharge	Sqm							
A	**DASARAHALLI**								
	Toilet	1	2	1.20		2.10	5.04		
		1	2	1.75		2.10	7.35		
	Deduction								
	D1(0.75x2.10)	-0.5	1	0.75		2.10	-0.79		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
B	**R.K.Hegdenagar**								
	Total Qty executed						11.47		
	BOQ Qty						11.87		
	Qty to be paid now						**11.47**	1784.55	**20464.31**
196	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification and direction of site engineer in incharge	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						2.52		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Qty to be paid now						0.00	5159.48	0.00
197	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification and direction of site engineer in incharge(Head Room)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**						0.00		
	Total Qty executed						1.89		
	BOQ Qty						**0.00**	5163.85	**0.00**
	Qty to be paid now								
198	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall	Sqm							
A	**DASARAHALLI**								
	Second Floor								
	D1(0.75x2.10)	1	1	0.75		2.10	1.58		
B	**R.K.Hegdenagar**								
	Total Qty executed						1.58		
	BOQ Qty						1.58		
	Qty to be paid now						**1.58**	4153.77	**6542.18**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
199	KSRB 7.11 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor	Sqm							
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)		6	1.20		1.20	8.64		
	V(0.60x0.45)		1	0.60		0.45	0.27		
B	**R.K.Hegdenagar**								
	Total Qty executed						8.91		
	BOQ Qty						11.25		
	Qty to be paid now						**8.91**	4850.79	**43220.52**
200	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and site engineer in incharge	kg							
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)	1	6	1.20		1.20	8.64		
	V(0.60x0.45)	1	1	0.60		0.45	0.27		
						21.00	187.11		
B	**R.K.Hegdenagar**								
	Total Qty executed						187.11		
	BOQ Qty						226.80		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	Qty to be paid now						**187.11**	116.72	**21838.66**
201	Fabricating, supplying and erecting M.S. TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification.	kgs							
A	**DASARAHALLI**								
	Dasrahalli								
	40x40x4 mm	1	4	2.40	4.20		40.32		
	75x75x4mm	1	2	4.80	8.59		82.46		
B	**R.K.Hegdenagar**								
	Hegade Nagar				Kgs/m				
	40x40x4 mm	1	4	3.65	4.20		61.32		
	75x75x4mm	1	2	5.90	8.59		101.36		
	Total Qty executed						285.47		
	BOQ Qty						193.65		
	Qty to be paid now Upto 100%						**193.65**	134.17	**25981.87**
	Qty to be paid now Upto 125%						**48.41**	134.17	**6495.47**
	Qty to be paid now Above 125%						**43.40**	134.17	**5823.25**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
202	Providing and fixing of Aluminium composite panel of approved make colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x4mm C section or equalent. The panel shouldconsist of 3 thk non-halogonated FR grade mineral based polymer core (2 hrs fie Resistence as per ASTM E119-12& Clause B, S1,do as per, BS476EN 13501) sandwiched between 0.5mm skins thick aluminium sheet making a total panel thickness of 4mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester paint. the Surface is Finisshed With PVDF based coating on topsides and Service Coating on Reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	First Floor								
	balcony grill	1	1	10.50		1.00	10.50		
	Total Qty executed						10.50		
	BOQ Qty						9.78		
	Qty to be paid now Upto 100%						**9.78**	4806.06	**47011.96**
	Qty to be paid now Upto 125%						**0.72**	4806.06	**3451.72**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
203	Providing and fixing of Aluminium composite panel of approved make colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x4mm C section or equalent. The panel shouldconsist of 3 thk non-halogonated FR grade mineral based polymer core (2 hrs fie Resistence as per ASTM E119-12& Clause B, S1,do as per, BS476EN 13501) sandwiched between 0.5mm skins thick aluminium sheet making a total panel thickness of 4mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester paint. the Surface is Finisshed With PVDF based coating on topsides and Service Coating on Reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary	Sqm								
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Second Floor								
	balcony grill	1	1	10.50		0.60	6.30		
							6.30		
	Total Qty executed						9.78		
	BOQ Qty						**6.30**	4812.61	**30319.44**
	Qty to be paid now								
204	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specification and direction of site engineer in incharge	Sqm								
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	balcony grill	1	1	10.50		2.35	24.68		
							24.68		
	Total Qty executed						4.19		30450.62
	BOQ Qty						**4.19**	7263.64	**7612.65**
	Qty to be paid now Upto 100%						**1.05**	7263.64	**141167.03**
	Qty to be paid now Upto 125%						**19.43**	7263.64	
	Qty to be paid now Above 125%								
205	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specification and direction of site engineer in incharge(Second Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**						0.00		
	Total Qty executed						4.19		
	BOQ Qty						**0.00**	7270.18	**0.00**
	Qty to be paid now								

Scanned by TapScanner